

2023-062**Modular Office Unit**

Closing Date: Thursday, April 13, 2023

Recommendation for Award**Vendor****City/Province**

Alpha Construction Inc.	Morinville, Alberta
NRB Inc.	Grimsby, Ontario
MODUS Structures	Crossfield, AB
Arkay Builders Ltd.	Morinville, AB
Whitson Contracting Ltd.	Sturgeon County, Alberta
2249182 Alberta Ltd.	Picture Butte, Alberta

*Witness (Print Name)**Signature**Date*

*Witness (Print Name)**Signature**Date*

*Witness (Print Name)**Signature**Date*

Points**Unofficial Value or Notes**

Disqualified	Failed to meet min threshold requiremnets on specifications
81.24	\$ 674,420.00
92	\$ 477,530.85
79.03	\$ 493,450.00
78.17	\$ 520,800.00
87.45	\$ 673,032.00